

PMAYG-Surajpur, House Completion Report															17-08-2026		Overall Block's Ranking	Weekly Progress Rank of Blocks
SN	Block	PMAYG					MMAYG					Special Project			Completion %			
		Sanctioned	Completed	Pending	1 Week Progress	Completion %	Sanctioned	Completed	Pending	1 Week Progress	Completion %	Sanctioned	Completed	Pending				
1	BHAIYATHAN	6988	6385	603	17	91.37%	91	69	22	0	75.82%	-				2	4	
2	ODAGI	7778	6605	1173	33	84.92%	120	77	43	0	64.17%	1	0	0	0.00%	5	3	
3	PRATAPPUR	4845	4190	655	21	86.48%	213	146	67	2	68.54%	3	1	2	33.33%	4	2	
4	PREMNAGAR	4364	4138	226	1	94.82%	54	38	16	0	70.37%	-				3	6	
5	RAMANUJNAGAR	2119	1982	137	5	93.53%	79	65	14	1	82.28%	-				1	1	
6	SURAJPUR	8720	7275	1445	33	83.43%	81	52	29	0	64.20%	1	0	0	0.00%	6	5	
	Total	34814	30575	4239	110	87.82%	638	447	191	3	70.06%	5	1	0	20.00%			

PMAYG - Surajpur, Problematic cases sent to SDM Office									
SNO	Block Name	Forwarded to SDM office for action	Notice Issued to Beneficiary	Receiving taken from Beneficiary	Presented in SDM Court	Progress from Column C		One Week Progress	
						Plinth tagging	Completed	Plinth tagging	Completed
A	B	C	D	E	F	G	F	I	F
1	Bhaiyathan	564	52	52	38	9	24	0	0
2	Odgi	453	40	40	40	0	2	0	0
3	Pratappur	878	187	187	168	36	115	0	0
4	Premnagar	97	95	95	35	0	2	0	0
5	Ramanujnagar	40	40	40	40	0	0	0	0
6	Surajpur	351	45	45	22	32	7	4	3
Total		2383	459	459	343	77	150	4	3

FY 2024-26 MR Report (Source: R6.9 Sanctioned PMAY(G) Houses and Mandays Generated)								
#SNo	Block Name	1st Installment Paid	PMAYG Completed	MR Completed 90 days		MR On-Going Progress	MR Pending	% of MR 90 Days against 1st Installment
				17-08-2026	1 Week Progress			
1	2	3	4	5	6	7	9	8
1	BHAIYATHAN	6964	6385	6818	0	0	146	98%
2	ODAGI	7737	6605	6893	0	0	844	89%
3	PRATAPPUR	4823	4190	4219	0	0	604	87%
4	PREMNAGAR	4354	4138	4238	0	0	116	97%
5	RAMANUJNAGAR	2117	1982	2056	0	0	61	97%
6	SURAJPUR	8635	7275	7801	0	0	834	90%
Total		34630	30575	32025	0	0	2605	92%

प्रधानमंत्री आवास ग्रामीण के निर्माण के लये स्वयं सहायता समूहों से लिए गए ऋण की जानकारी						
क्रमांक	विकासखंड का नाम	कुल (बैंक लिफ्टेज एवं CIF से प्रदाय ऋण)		कुल ऋण की राशि प्रगति	समाव्योजित (राशि वापस) की गई राशि (लाख में)	समाव्योजित (राशि वापस) प्रगति
		कुल लाभार्थियों की संख्या	कुल ऋण की राशि (लाख में)			
1	2	3	4	5	6	7
1	भैयाथान	92	47.1	0.00	11.99	0.00
2	ओड़गी	121	57.3	0.00	33.91	0.00
3	प्रतापपुर	74	51.87	0.00	15.2	0.00
4	प्रेमनगर	123	58.89	0.00	21.93	0.00
5	रामानुजनगर	118	67.31	0.00	25.33	0.00
6	सूरजपुर	207.9	55.9	0.00	23.7	0.00
	कुल	722	338.37	0.00	132.06	0.00

PMAYG - SURAJPUR FTO Report Year wise - FY:2024-26							
FY: 2024-26							
#SNo	Block Name	First Installment		Second Installment		Third Installment	
		FTO 2nd Sign Pending	FTO 2nd Sign Progress	FTO 2nd Sign Pending	FTO 2nd Sign Progress	FTO 2nd Sign Pending (Actual)	FTO 2nd Sign Progress
1	2	3	4	5	6	7	8
1	BHAIYATHAN	23	0	54	-1	175	-5
2	ODGI	38	0	102	-4	132	5
3	PRATAPPUR	23	0	16	-1	41	54
4	PREMNAGAR	13	0	19	0	122	-2
5	RAMANUJNAGAR	6	0	13	0	44	0
6	SURAJPUR	82	0	90	0	143	0
TOTAL		185	0	294	-6	657	52

PMAYG Aawas+2.0 Status Report								17-08-2026
#SNo	Block Name	Pending Geo Tagging Upload	Progress	Pending GP for Resolution Upload	Progress	AI Validation Pending/Rejected (In Progress)	% of AI Validation	Progress
1	2	5=3-4	P1	7=4-6	P2	9=6-8	10=8/4	P3
1	BHAIYATHAN	0	0	64	8	1	16.67%	7
2	ODAGI	0	0	1	59	22	68.92%	38
3	PRATAPPUR	7	1	71	12	13	10.64%	3
4	PREMNAGAR	1	0	34	3	1	22.22%	2
5	RAMANUJNAGAR	0	0	42	19	13	25.68%	9
6	SURAJPUR	6	2	19	77	24	57.43%	55
Total		14	3	231	178	74	34.55%	114